Public Disclosure Authorized

Public Disclosure Authorized

DRAFT / à confirmer auprès du Spécialiste en Passation des Marchés Accrédité

PLAN DE PASSATION DES MARCHÉS (Partie textuelle)

Informations sur le projet : ***Côte d'Ivoire - Projet de Connectivite Rurale Inclusive et Inclusive (P178362)***

Agence de mise en œuvre du projet : CC-PRICI

Date du PPM : 11 janvier 2023

Période couverte par le présent PPM : **11 janvier 2023 -**

Préambule

Conformément au paragraphe 5.9 du « Règlement de la Banque mondiale sur les marchés publics pour les emprunteurs IPF » (juillet 2016) (« Règlement sur les marchés publics »), le système de suivi et d'échanges systématiques dans les achats (STEP) de la Banque sera utilisé pour préparer, approuver et mettre à jour les PPM et effectuer toutes les opérations d'acquisition pour le projet.

Cette partie textuelle ainsi que les tableaux du PPM de STEP constituent le PPM du projet. Les conditions suivantes s'appliquent à toutes les activités d'acquisition dans le PPM. Les autres éléments du PPM requis au paragraphe 4.4 du Règlement sur les marchés publics sont énoncés dans STEP.

Documents types de passation des marchés de la Banque : doivent être utilisés pour tous les marchés faisant l'objet d'un appel d'offres concurrentiel international et les marchés spécifiés dans les tableaux du PPM de STEP.

Arrangements nationaux en matière de passation des marchés : Conformément au paragraphe 5.3 du Règlement sur les marchés publics, pour une approche du marché national (comme spécifié dans les tableaux du PPM de STEP), les procédures de passation des marchés propres au pays peuvent être utilisées.

> Lorsque l'Emprunteur utilise sa propre règlementation nationale de passation de marchés publics et ouverts, tels qu'ils sont énoncés dans ***le Code des* marchés publics et les autres textes règlementaires *nationaux en matière de marchés publics,*** ces lois et règlements sont soumis au paragraphe 5. 4 du Règlement sur les marchés publics.
>
> Lorsque d'autres lois et règlements nationaux de passation de marchés autres que les lois et règlements nationaux de passation de marchés

publics sont appliqués par l'Emprunteur, ces lois et règlements sont soumis au paragraphe 5.5 du Règlement sur la passation des marchés.

Biens loués *conformément au paragraphe 5.10* du Règlement sur les marchés publics : *Sans objet.*

Acquisition de biens d'occasion *tel que spécifié au paragraphe 5.11* du Règlement sur les marchés publics : ***Sans objet***

Préférence nationale *telle que spécifiée au paragraphe 5.51* du Règlement sur la passation des marchés (***fournitures et travaux) : Sans objet***

Autres renseignements pertinents sur l'approvisionnement.

Non Applicable

PROCUREMENT PLAN **Cote d'Ivoire : Cote d'Ivoire Inclusive Connectivity and Rural Infrastructure Project**

General Information

Country: Cote d'Ivoire
Bank's Approval Date of the Original Procurement Pla 2026-10-14
Revised Plan Date(s): (comma delineated, leave blank 2026-10-14
Project ID: P178362
GPN Date: 2023-09-05
Project Name: Cote d'Ivoire Inclusive Connectivity and Rural Infrastructure Project
Loan / Credit No: IDA / 72810
Executing Agency(i Société Ivoirienne du de gestion Patrimoine Ferroviaire

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract C ion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
EIES SIPF 001 / Etude d'impact environnemental et social (EIES) des travaux prioritaires de rehabilitation des infrastructures ferroviaires Côte d'Ivoire	IDA / 72810		A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		200,000.00	0.00	En attente d'exécution	2024-12-16		2025-01-22		2025-03-26								2025-05-13		2025-07-10		2026-04-14	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CI-SIPF-575775-CS-INDV / Recrutement d'un Spécialiste en Passation des Marchés pour la SIPF	IDA / 72810		A posteriori	Individuel	Open - National		72,000.00	0.00	En attente d'exécution	2026-10-22		2026-12-14		2026-12-15		2027-02-10		2029-06-07	
CI-SIPF-575776-CS-INDV / Recrutement d'un Expert HSE	IDA / 72810		A posteriori	Individuel	Open - National		107,000.00	0.00	En attente d'exécution	2026-10-22		2026-12-14		2026-12-15		2027-02-02		2029-06-16	
CI-SIPF-575779-CS-INDV / Recrutement d'un Comptable pour la SIPF	IDA / 72810		A posteriori	Individuel	Open - National		72,000.00	0.00	En attente d'exécution	2026-10-22		2026-12-14		2026-12-15		2027-02-02		2029-06-16	